

Project	Location	Current Activities	Statutory Planning Process	Construction
The Canal Way	Royal Canal Ph 2 - Sheriff Street to North Strand Road primary cycle and pedestrian route	Consultant will be carrying out a preplanning Consultation with the Community in December 2014	Start Q4 2014	2016
The Canal Way	Royal Canal Ph 3 - North Strand Road to Phibsborough Road	Preliminary Design complete. Ecological assessment complete	Start Q4 2014	2015
The Canal Way	Royal Canal Ph 4 Phibsborough Road to Ashtown	Preliminary Design in progress – Design options report under review	Start Q1 2015	2015
The Canal Way	Grand Canal - Blackhorse to Portobello	Preliminary Design in progress	Start Q1 2015	2015
Liffey Cycle Route	Pheonix Park to The Point	Options Development Completed. Four options to be presented for preplanning consultation.	Commence in Q1 2015	TBC
Heuston to Chapelizod	Heuston to Chapelizod Village	Feasibility Design completed. Procurement of consultant for design process in Q2 2014.	N/A	N/A
Santry to City Centre	Santry to Drumcondra	Preliminary Design in progress as part of Swords BRT for the northern section. Section at Cat & Cage under construction.	Expected in 2015	TBC
S2S	Wooden Bridge to Causeway Road	Tenders issued on 28 th March 2014. Construction contract to be signed in new year. The construction start date fixed by environmental constraints. Consultant appointed by NTA to develop feasibility report for section from Liffey to DLR CoCo boundary.	Granted in 2013	Start Q2 2014
Balgriffin to Kimmage	Clontarf to City Centre	Options development to be completed in December 2014.	Commence in Q1 2015	2015
Dodder Greenway	Docklands to Miltown	Preparation of design brief for Consultant in progress.	Q4 2015	TBC
Ballymun to UCD	Royal Canal Bank	Feasibility report in Q3 2014	TBC	TBC
Clonskeagh to City Centre	Clonskeagh to O'Connell Bridge	Design consultant appointed in November 2014	Q2 2015	TBC
Blackrock to City Centre	Merrion Gates to Talbot Memorial Bridge	Consultant appointed by the NTA to develop feasibility report	2015	TBC

Project	Location	Current Activities	Statutory Planning Process	Construction
Tolka Valley Greenway	Finglas Road to Ashtown	Public lighting installation complete. CCTV installation in progress.	N/A	Complete Q4 2014
South Campshires	Lime Street to Talbot Memorial Bridge	Construction to be carried out by OPW on behalf of DCC.	2012	Start Q3 2014
South Circular Road	Rialto	Construction completed.	Granted 2011	Completed in 2014
Newcomen Bridge	North Strand Road	Detailed design complete. Contractor procurement in progress.	Granted 2013	Start Q2 2015
Cycle Parking	Civic Offices	Construction completed.	N/A	Completed Q2 2014
Cycle Parking Strategy	City Centre	Draft strategy report to be completed by end November 2014.	N/A	2015 - 2020
St. Stephen' Green Area Traffic Management	St. Stephen's Green East and Kildare Street	Works on St. Stephen's Green East and Kildare Street substantially complete. Alterations to Leeson Street junction to be carried out in Q1 2015.	2013	In progress. To complete in Q1 2015
Heuston to Chapelizod	Frank Sherwin Bridge to City Boundary at West County Hotel	Design option development in progress.	N/A	Q3 2015
Cycle Safety	City wide	Installation of additional cycle signals at signalised pedestrian crossings to promote safe cycling		
Cycle Promotion	City wide	The development of a strategy for cycle promotion. DCC working with Dublin Cycling Campaign. Five videos on Dublin Cycling Stories have been prepared in 2014.	N/A	Launch of cycledublin.ie in 2015.
Safety Review	Grand Canal Premium Cycle Route	DCC to appoint a consultant to review the performance of the recently completed Grand Canal Cycle Route in order to identify opportunities for improving performance.	N/A	Report in Q3 2015

Christopher K. Manzira, Chartered Engineer
Mobility Programme Unit